

2015 DEL-County Road Improvements Program - July 30, 2015 Update

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Total Float	2015																											
							July							August							September							October						
							21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01								
2015 DEL-County Road Improvements Program - July 30, 2015 Update							73																											
Administration & Milestones							63																											
A1000	Begin Project	0	100%	Jul-06-15 A	Sep-14-15	-7																												
A1030	Set-up Temp. M.O.T.	2	100%	Jul-06-15 A	Jul-08-15 A																													
A1020	Mobilization	1	100%	Jul-08-15 A	Jul-08-15 A																													
A1010	Project Completion	0	0%		Sep-14-15	-7																												
Weather Days							7																											
A1300	June 22nd thru 27th and 29, 30, 2015	7	0%	Jul-30-15	Aug-06-15	26																												
Rapairs							9																											
A1100	Township Road Repairs	4	98.02%	Jul-08-15 A	Jul-30-15	-7																												
A1090	County Road Repairs	4	98.02%	Jul-08-15 A	Jul-30-15	-7																												
Delaware County Paving							14																											
A1080	Ashley Road (Intermediate Course)	5	100%	Jul-16-15 A	Jul-23-15 A																													
A1060	Hyatts Road (Chip Seal, Scatch, Inter., Surface Courses)	4	100%	Jul-21-15 A	Jul-28-15 A																													
A1050	County Home Road (Sami Seal, Chip Seal, Scatch, Inter., Surface Courses)	4	0%	Jul-30-15	Aug-04-15	-7																												
A1070	Concord Road (Chip Seal, Scatch, Inter., Surface Courses)	2	90%	Jul-30-15 A	Aug-04-15	-3																												
A1040	Harlem Road (Chip Seal, Scatch, Inter., Surface Courses)	4	0%	Aug-04-15	Aug-07-15	-3																												
Township Paving							10																											
A1140	Concord Twp. (Paving Only)	1	100%	Jul-29-15 A	Jul-29-15 A																													
A1110	Genoa Twp. (Paving Only)	4	0%	Aug-07-15	Aug-12-15	-3																												
A1120	Orange Twp. (Chip Seal, Milling, Asphalt)	4	0%	Aug-12-15	Aug-18-15	-3																												
A1130	Liberty Twp. (Chip Seal, Reclaimed, Frictional Mastic, Milling, Asphalt)	6	0%	Aug-12-15	Aug-19-15	-3																												
OPWC							22																											
A1150	OWPC Work (Relcaim, Chip Seal, Intermed, Surface Asphalt, Fogged Sealed)	20	25%	Jul-28-15 A	Aug-28-15	-7																												
A1160	Structure Work	8	0%	Aug-04-15	Aug-12-15	-7																												
Misc. Roadwork Items							33																											
A1180	Berlin Twp. (Chip Seal, Sami, Frictional Mastic Surface Treatment)	5	90%	Jul-06-15 A	Aug-26-15	-7																												
A1260	Scioto Twp. (Chip Seal)	2	100%	Jul-20-15 A	Jul-21-15 A																													
A1200	Concord Twp. (Chip, Fog, Crack Seal)	3	20%	Jul-21-15 A	Sep-01-15	-7																												
A1240	Oxford Twp. (Chip and Fog Seal)	2	90%	Jul-21-15 A	Sep-09-15	-7																												
A1270	Thompson Twp. (Chip Seal)	2	100%	Jul-21-15 A	Jul-21-15 A																													
A1280	Troy Twp. (Chip and Fog Seal)	1	90%	Jul-21-15 A	Sep-11-15	-7																												
A1170	Berkshire Twp. (Micro, Crack Seal)	5	50%	Jul-29-15 A	Aug-26-15	-7																												
A1190	Brown Twp. (Chip and Fog Seal)	3	0%	Aug-26-15	Aug-31-15	-7																												
A1210	Delaware Twp. (Micro, Crack Seal)	2	0%	Sep-01-15	Sep-03-15	-7																												
A1220	Harmlem Twp. (Fog and Chip Seal)	1	0%	Sep-03-15	Sep-04-15	-7																												
A1230	Kingston Twp. (Chip, Fog Seal)	2	0%	Sep-04-15	Sep-08-15	-7																												
A1250	Porter Twp. (Chip and Crack Seal)	3	0%	Sep-09-15	Sep-11-15	-7																												
A1290	Village of Galiena (Crack Seal)	1	0%	Sep-11-15	Sep-14-15	-7																												

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary

2015 DEL-County Road Improvements Program - July 30, 2015 Update

Shelly and Sands, Inc.

Date	Revision	Checked	Approved
Jun-10-15	Preliminary Schedule	ER/DM	
Jul-10-15	Update #1	DM	
Jul-23-15	UPDATE	DM	
Jul-30-15	Update #3	DM	