

**2015 DEL-County Road Improvements Program - Sept. 3, 2015 Update**

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Total Float	2015																																
							July							August							September							October											
							21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01													
<b>2015 DEL-County Road Improvements Program - Sept. 3, 2015 Update</b>							73		Jul-06-15 A	Sep-21-15	-14																												
<b>Administration &amp; Milestones</b>							70		Jul-06-15 A	Sep-21-15	-14																												
A1000	Begin Project	0	100%	Jul-06-15 A																																			
A1030	Set-up Temp. M.O.T.	2	100%	Jul-06-15 A	Jul-08-15 A																																		
A1020	Mobilization	1	100%	Jul-08-15 A	Jul-08-15 A																																		
A1010	Project Completion (Contract Completion 9/4/15)	0	0%		Sep-21-15	-14																																	
<b>Weather Days/Delays</b>							7		Sep-03-15	Sep-11-15	-6																												
A1300	June 22nd thru 27th and 29, 30, 2015	7	0%	Sep-03-15	Sep-11-15	-6																																	
<b>Rapairs</b>							9		Jul-08-15 A	Sep-03-15 A																													
A1100	Township Road Repairs	4	100%	Jul-08-15 A	Aug-07-15 A																																		
A1090	County Road Repairs	4	100%	Jul-08-15 A	Sep-03-15 A																																		
<b>Delaware County Paving</b>							21		Jul-16-15 A	Aug-13-15 A																													
A1080	Ashley Road (Intermediate Course)	5	100%	Jul-16-15 A	Jul-23-15 A																																		
A1060	Hyatts Road (Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Jul-21-15 A	Jul-28-15 A																																		
A1070	Concord Road (Chip Seal, Scatch, Interm., Surface Courses)	2	100%	Jul-30-15 A	Aug-01-15 A																																		
A1050	County Home Road (Sami Seal, Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Aug-06-15 A	Aug-13-15 A																																		
A1040	Harlem Road (Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Aug-08-15 A	Aug-10-15 A																																		
<b>Township Paving</b>							12		Jul-29-15 A	Sep-02-15 A																													
A1140	Concord Twp. (Paving Only)	1	100%	Jul-29-15 A	Jul-29-15 A																																		
A1130	Liberty Twp. (Chip Seal, Reclaimed, Frictional Mastic, Milling, Asphalt)	6	100%	Aug-10-15 A	Aug-25-15 A																																		
A1120	Orange Twp. (Chip Seal, Milling, Asphalt)	4	100%	Aug-26-15 A	Aug-29-15 A																																		
A1110	Genoa Twp. (Paving Only)	4	100%	Sep-01-15 A	Sep-02-15 A																																		
<b>OPWC</b>							27		Jul-28-15 A	Sep-14-15	-11																												
A1150	OWPC Work (Relcaim, Chip Seal, Intermed, Surface Asphalt, Fogged Sealed)	20	90%	Jul-28-15 A	Sep-14-15	-11																																	
A1160	Structure Work (Delayed due to Utilities)	8	30%	Aug-31-15 A	Sep-10-15	-11																																	
<b>Misc. Roadwork Items</b>							33		Jul-06-15 A	Sep-11-15	-11																												
A1180	Berlin Twp. (Chip Seal, Sami, Frictional Mastic Surface Treatment)	5	95%	Jul-06-15 A	Sep-10-15	-11																																	
A1260	Scioto Twp. (Chip Seal)	2	100%	Jul-20-15 A	Jul-21-15 A																																		
A1200	Concord Twp. (Chip, Fog, Crack Seal)	3	100%	Jul-21-15 A	Aug-01-15 A																																		
A1240	Oxford Twp. (Chip and Fog Seal)	2	100%	Jul-21-15 A	Aug-01-15 A																																		
A1270	Thompson Twp. (Chip Seal)	2	100%	Jul-21-15 A	Jul-21-15 A																																		
A1280	Troy Twp. (Chip and Fog Seal)	1	100%	Jul-21-15 A	Aug-01-15 A																																		
A1170	Berkshire Twp. (Micro, Crack Seal)	5	100%	Jul-29-15 A	Sep-01-15 A																																		
A1210	Delaware Twp. (Micro, Crack Seal)	2	90%	Jul-31-15 A	Sep-10-15	-11																																	
A1250	Porter Twp. (Chip and Crack Seal)	3	100%	Jul-31-15 A	Sep-01-15 A																																		
A1220	Harmlem Twp. (Fog and Chip Seal)	1	97.92%	Aug-08-15 A	Sep-10-15	-11																																	
A1190	Brown Twp. (Chip and Fog Seal)	3	100%	Aug-12-15 A	Aug-19-15 A																																		
A1230	Kingston Twp. (Chip, Fog Seal)	2	100%	Aug-12-15 A	Aug-19-15 A																																		
A1290	Village of Galiena (Crack Seal)	1	0%	Sep-10-15	Sep-11-15	-11																																	
<b>Extra Work - Liberty TWP. Subdivision Work</b>							5		Sep-16-15	Sep-21-15	-14																												
A1310	Mill Existing Pavt.	2	0%	Sep-16-15*	Sep-17-15	-14																																	
A1320	Cement Stabilization	2	0%	Sep-16-15	Sep-17-15	-14																																	
A1330	Place Asphalt Base & Surface	3	0%	Sep-17-15	Sep-21-15	-14																																	

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary

**2015 DEL-County Road Improvements Program  
- Sept. 3, 2015 Update**

**Shelly and Sands, Inc.**

Date	Revision	Checked	Approved
Jun-10-15	Preliminary Schedule	ER/DM	
Jul-10-15	Update #1	DM	
Jul-23-15	UPDATE	DM	
Jul-30-15	Update #3	DM	
Aug-06-15	Update #4	DM	
Sep-03-15	Update #8	DM	