



Red Bank Road Shoulder Widening Construction Schedule

Starting Date	Description of Work	Duration (days)	Notes
Monday, June 19	Milling of existing road and sawcut driveways	2	This work will start at Gorsuch Road and work in the southbound lane towards Smothers, they will turn around and work in the northbound lane
Tuesday, June 20	Widening work will begin	10	This work will start at Gorsuch Road and work in the southbound lane towards Smothers, they will turn around and work in the northbound lane. There will be temporary driveways closures during this time but residents will be notified.
Friday, June 30	Asphalt Paving	3	The contractor will be placing the final asphalt pavement. There will be short term driveway closures as they pave past them but will be limited to 20 minutes and residents will be notified.
Wednesday, July 5	Temporary Striping	1	Contractor will place temporary striping
Thursday, July 6	Topsoil	8	New topsoil will be placed along the edge of pavement to transition from the new road to yards
Monday, July 17	Grass seed	5	All new topsoil will be seeded.
Wednesday, July 26	Final Striping	3	All final road striping will be placed