

ID	Task Name	Duration	Start	Finish	130. '06 31	Aug 6, '06 1 2 3 4 5	Aug 13, '06 6 7 8 9 10 11 12	Aug 20, '06 13 14 15 16 17 18 19	Aug 27, '06 20 21 22 23 24 25 26	Aug 27, '06 27 28 29 30 31	Sep 3, '06 1 2 3 4 5 6 7 8 9	Sep 10, '06 10 11 12 13 14 15 16	Sep 17, '06 17 18 19 20 21 22 23 24	S
15														
16	Micro Seal & Slurry Seal	21 days	Tue 8/29/06	Sat 9/23/06										
17	Africa,Cheshire, Lewis Ctr,Hyatts,Concord,Ashley	9 days	Tue 8/29/06	Sat 9/9/06										
18	Section Ln,Ostrander,Warrensburg,Norton,Hills Miller	7 days	Mon 9/11/06	Mon 9/18/06										
19	Harlem,Miller Paul,Red Bank,Gorch	5 days	Tue 9/19/06	Sat 9/23/06										
20														
21	Chip Seal	7 days	Tue 9/5/06	Tue 9/12/06										
22	Finish	7 days	Tue 9/5/06	Tue 9/12/06										
9														
10	Pulverize-Stablazation	16 days	Mon 8/7/06	Thu 8/24/06										
11	Robbins	2 days	Mon 8/7/06	Tue 8/8/06										
12	Plumb Out of Cure 8-21	5 days	Thu 8/10/06	Tue 8/15/06										
13	Hogback	2 days	Wed 8/23/06	Thu 8/24/06										
14														
1	Delaware County Paving	17 days	Mon 8/21/06	Mon 9/11/06										
2	Plumb	3 days	Mon 8/21/06	Wed 8/23/06										
3	Cheshire 8521t 402	5 days	Thu 8/24/06	Tue 8/29/06										
4	Lewis Center	1 day	Wed 8/30/06	Wed 8/30/06										
5	Patrick, Woodland Dr.1324t - 402	2 days	Thu 8/31/06	Fri 9/1/06										
6	Beacom, Chambers 1869t - 402	2 days	Tue 9/5/06	Wed 9/6/06										
7	Trimmer Rd 2912t - 402	3 days	Thu 9/7/06	Sat 9/9/06										
8	Old 3C 416t -403 684t - 404	1 day	Mon 9/11/06	Mon 9/11/06										
23														
24	Cold Mix	2 days	Thu 8/24/06	Fri 8/25/06										
25	Cold Mix	2 days	Thu 8/24/06	Fri 8/25/06										