

2015 DEL-County Road Improvements Program - June Update

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Total Float	2015																											
							July							August							September							October						
							21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01								
2015 DEL-County Road Improvements Program - June Update																																		
Administration & Milestones							70 Jul-06-15 A Sep-21-15 -14 Jul-06-15 A Sep-21-15 -14 Sep-21-15, 2015 DEL-County Road Improvements P Sep-21-15, Administration & Milestones ♦ Begin Project ■ Mobilization ■ Set-up Temp. M.O.T. ♦ Project Completion																											
Weather Days							7 Jul-10-15 Jul-17-15 43 Jul-10-15 Jul-17-15 43 Jul-17-15, Weather Days June 22nd thru 27th and 29, 30, 2015 Jul-15-15, Repairs																											
Repairs							9 Jul-08-15 A Jul-15-15 -14 Jul-08-15 A Jul-15-15 -14 Jul-10-15 Jul-15-15 -14 Jul-15-15, Repairs ■ County Road Repairs ■ Township Road Repairs																											
Delaware County Paving							19 Jul-16-15 Aug-06-15 -14 Jul-16-15 Jul-21-15 -14 Jul-22-15 Jul-27-15 -14 Jul-27-15 Jul-30-15 -14 Jul-30-15 Jul-31-15 -14 Aug-03-15 Aug-06-15 -14 Aug-06-15, Delaware County Paving ■ Ashley Road (Intermediate Course) ■ County Home Road (Sami Seal, Chip Seal, Scatch, Intern., Surface Courses) ■ Hyatts Road (Chip Seal, Scatch, Intern., Surface Courses) ■ Concord Road (Chip Seal, Scatch, Intern., Surface Courses) ■ Harlem Road (Chip Seal, Scatch, Intern., Surface Courses)																											
Township Paving							11 Aug-06-15 Aug-18-15 -10 Aug-06-15 Aug-11-15 -14 Aug-11-15 Aug-14-15 -14 Aug-11-15 Aug-18-15 -14 Aug-18-15 Aug-18-15 -10 Aug-06-15, Township Paving ■ Genoa Twp. (Paving Only) ■ Orange Twp. (Chip Seal, Milling, Asphalt) ■ Liberty Twp. (Chip Seal, Reclaimed, Frictional Mastic, Milling, Asphalt) ■ Concord Twp. (Paving Only)																											
OPWC							28 Jul-27-15 Aug-26-15 -14 Jul-27-15 Aug-04-15 -14 Aug-04-15 Aug-26-15 -14 Aug-26-15, OPWC ■ Structure Work ■ OWPC Work (Relcaim, Chip Seal, Intermed, Surface Asphalt, Fogged Sealed)																											
Misc. Roadwork Items							30 Jul-06-15 A Sep-21-15 -14 Jul-06-15 A Aug-26-15 -14 Aug-18-15 Aug-24-15 -14 Aug-26-15 Aug-28-15 -14 Aug-28-15 Sep-01-15 -14 Sep-02-15 Sep-03-15 -14 Sep-03-15 Sep-04-15 -14 Sep-04-15 Sep-08-15 -14 Sep-09-15 Sep-10-15 -14 Sep-10-15 Sep-14-15 -14 Sep-15-15 Sep-16-15 -14 Sep-16-15 Sep-18-15 -14 Sep-18-15 Sep-18-15 -14 Sep-21-15 Sep-21-15 -14 Sep-21-15, Misc. Roadwork Items ■ Berlin Twp. (Chip Seal, Sami, Frictional Mastic Surface Treatment) ■ Berkshire Twp. (Micro, Crack Seal) ■ Brown Twp. (Chip and Fog Seal) ■ Concord Twp. (Chip, Fog, Crack Seal) ■ Delaware Twp. (Micro, Crack Seal) ■ Harmlem Twp. (Fog and Chip Seal) ■ Kingston Twp. (Chip, Fdg Seal) ■ Oxford Twp. (Chip and Fog Seal) ■ Porter Twp. (Chip and Crack Seal) ■ Scioto Twp. (Chip Seal) ■ Thompson Twp. (Chip Seal) ■ Troy Twp. (Chip and Fog Seal) ■ Village of Galiena (Crack Seal)																											

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▬ Summary

**2015 DEL-County Road Improvements Program
- June Update
Shelly and Sands, Inc.**

Date	Revision	Checked	Approved
Jun-10-15	Preliminary Schedule	ER/DM	
Jul-10-15	Update #1	DM	