

2015 DEL-County Road Improvements Program - August 21, 2015 Update

Activity ID	Activity Name	Original Duration	Activity % Complete	Start	Finish	Total Float	2015																																
							July							August							September							October											
							21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01													
2015 DEL-County Road Improvements Program - August 21, 2015 Update							73		Jul-06-15 A	Sep-08-15	-2	▼ Sep-08-15, 2015 DEL-County Road Improvements Program - A																											
Administration & Milestones							57		Jul-06-15 A	Sep-04-15	-1	▼ Sep-04-15, Administration & Milestones																											
A1000	Begin Project	0	100%	Jul-06-15 A	Jul-06-15 A		◆ Begin Project																																
A1030	Set-up Temp. M.O.T.	2	100%	Jul-06-15 A	Jul-08-15 A		■ Set-up Temp. M.O.T.																																
A1020	Mobilization	1	100%	Jul-08-15 A	Jul-08-15 A		Mobilization																																
A1010	Project Completion	0	0%		Sep-04-15	-1	◆ Project Completion																																
Weather Days							7		Aug-21-15	Aug-28-15	6	▼ Aug-28-15, Weather Days																											
A1300	June 22nd thru 27th and 29, 30, 2015	7	0%	Aug-21-15	Aug-28-15	6	■ June 22nd thru 27th and 29, 30, 2015																																
Rapairs							9		Jul-08-15 A	Aug-21-15	-2	▼ Aug-21-15, Rapairs																											
A1100	Township Road Repairs	4	100%	Jul-08-15 A	Aug-07-15 A		■ Township Road Repairs																																
A1090	County Road Repairs	4	98.02%	Jul-08-15 A	Aug-21-15	-2	■ County Road Repairs																																
Delaware County Paving							21		Jul-16-15 A	Aug-13-15 A		▼ Aug-13-15 A, Delaware County Paving																											
A1080	Ashley Road (Intermediate Course)	5	100%	Jul-16-15 A	Jul-23-15 A		■ Ashley Road (Intermediate Course)																																
A1060	Hyatts Road (Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Jul-21-15 A	Jul-28-15 A		■ Hyatts Road (Chip Seal, Scatch, Interm., Surface Courses)																																
A1070	Concord Road (Chip Seal, Scatch, Interm., Surface Courses)	2	100%	Jul-30-15 A	Aug-01-15 A		■ Concord Road (Chip Seal, Scatch, Interm., Surface Courses)																																
A1050	County Home Road (Sami Seal, Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Aug-06-15 A	Aug-13-15 A		■ County Home Road (Sami Seal, Chip Seal, Scatch, Interm., Surface Courses)																																
A1040	Harlem Road (Chip Seal, Scatch, Interm., Surface Courses)	4	100%	Aug-08-15 A	Aug-10-15 A		■ Harlem Road (Chip Seal, Scatch, Interm., Surface Courses)																																
Township Paving							11		Jul-29-15 A	Aug-31-15	1	▼ Aug-31-15, Township Paving																											
A1140	Concord Twp. (Paving Only)	1	100%	Jul-29-15 A	Jul-29-15 A		Concord Twp. (Paving Only)																																
A1130	Liberty Twp. (Chip Seal, Reclaimed, Frictional Mastic, Milling, Asphalt)	6	30%	Aug-10-15 A	Aug-31-15	-1	■ Liberty Twp. (Chip Seal, Reclaimed, Frictional Mastic, Milling, Asphalt)																																
A1110	Genoa Twp. (Paving Only)	4	0%	Aug-21-15	Aug-26-15	-1	■ Genoa Twp. (Paving Only)																																
A1120	Orange Twp. (Chip Seal, Milling, Asphalt)	4	0%	Aug-26-15	Aug-31-15	-1	■ Orange Twp. (Chip Seal, Milling, Asphalt)																																
OPWC							22		Jul-28-15 A	Sep-08-15	-2	▼ Sep-08-15, OPWC																											
A1150	OWPC Work (Relcaim, Chip Seal, Intermed, Surface Asphalt, Fogged Sealed)	20	66%	Jul-28-15 A	Sep-08-15	-2	■ OWPC Work (Relcaim, Chip Seal, Intermed, Surface Asphalt, F																																
A1160	Structure Work	8	0%	Aug-21-15	Aug-31-15	-2	■ Structure Work																																
Misc. Roadwork Items							33		Jul-06-15 A	Sep-04-15	-1	▼ Sep-04-15, Misc. Roadwork Items																											
A1180	Berlin Twp. (Chip Seal, Sami, Frictional Mastic Surface Treatment)	5	90%	Jul-06-15 A	Sep-02-15	-1	■ Berlin Twp. (Chip Seal, Sami, Frictional Mastic Surface Treatment)																																
A1260	Scioto Twp. (Chip Seal)	2	100%	Jul-20-15 A	Jul-21-15 A		■ Scioto Twp. (Chip Seal)																																
A1200	Concord Twp. (Chip, Fog, Crack Seal)	3	100%	Jul-21-15 A	Aug-01-15 A		■ Concord Twp. (Chip, Fog, Crack Seal)																																
A1240	Oxford Twp. (Chip and Fog Seal)	2	100%	Jul-21-15 A	Aug-01-15 A		■ Oxford Twp. (Chip and Fog Seal)																																
A1270	Thompson Twp. (Chip Seal)	2	100%	Jul-21-15 A	Jul-21-15 A		Thompson Twp. (Chip Seal)																																
A1280	Troy Twp. (Chip and Fog Seal)	1	100%	Jul-21-15 A	Aug-01-15 A		■ Troy Twp. (Chip and Fog Seal)																																
A1170	Berkshire Twp. (Micro, Crack Seal)	5	50%	Jul-29-15 A	Sep-02-15	-1	■ Berkshire Twp. (Micro, Crack Seal)																																
A1210	Delaware Twp. (Micro, Crack Seal)	2	50%	Jul-31-15 A	Sep-03-15	-1	■ Delaware Twp. (Micro, Crack Seal)																																
A1250	Porter Twp. (Chip and Crack Seal)	3	90%	Jul-31-15 A	Sep-04-15	-1	■ Porter Twp. (Chip and Crack Seal)																																
A1220	Harmlem Twp. (Fog and Chip Seal)	1	95%	Aug-08-15 A	Sep-03-15	-1	Harmlem Twp. (Fog and Chip Seal)																																
A1190	Brown Twp. (Chip and Fog Seal)	3	100%	Aug-12-15 A	Aug-19-15 A		■ Brown Twp. (Chip and Fog Seal)																																
A1230	Kingston Twp. (Chip, Fog Seal)	2	100%	Aug-12-15 A	Aug-19-15 A		■ Kingston Twp. (Chip, Fog Seal)																																
A1290	Village of Galiena (Crack Seal)	1	0%	Sep-04-15	Sep-04-15	-1	Village of Galiena (Crack Seal)																																

- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone
- ▼ Summary

2015 DEL-County Road Improvements Program
- August 21, 2015 Update
Shelly and Sands, Inc.

Date	Revision	Checked	Approved
Jun-10-15	Preliminary Schedule	ER/DM	
Jul-10-15	Update #1	DM	
Jul-23-15	UPDATE	DM	
Jul-30-15	Update #3	DM	
Aug-06-15	Update #4	DM	
Aug-21-15	Update # 5 & 6	DM	