



2019 Delaware County Paving Program Schedule 7/15/19 through 7/27/19

Schedule subject to change do to weather conditions

Road	County/Twp	Duration (days)	Start	Finish	Notes
S. Section Line Rd	County	21	7/8/2019	7/29/2019	Culvert Replacements/Paving
S. Old 3C Hwy	County	1	7/16/2019	7/16/2019	Edge Widening
Bar Harbor Ct	Orange	2	7/17/2019	7/18/2019	Mill
Primrose Ave	Orange	2	7/17/2019	7/18/2019	Mill
Highfield Dr	Orange	2	7/17/2019	7/18/2019	Mill
Blue Holly Dr	Orange	2	7/17/2019	7/18/2019	Mill
Crystal Valley Dr	Orange	2	7/17/2019	7/18/2019	Mill
Fawnwood Dr	Orange	2	7/17/2019	7/18/2019	Mill
Storm Haven Ct	Orange	2	7/17/2019	7/18/2019	Mill
Valley Chase Ct	Orange	2	7/17/2019	7/18/2019	Mill
Holderman Street	Orange	2	7/17/2019	7/18/2019	Mill
Bar Harbor Ct	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Primrose Ave	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Highfield Dr	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Blue Holly Dr	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Crystal Valley Dr	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Fawnwood Dr	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Storm Haven Ct	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Valley Chase Ct	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Holderman Street	Orange	2	7/22/2019	7/23/2019	SAMI Fiber Interlayer
Lewis Center Road	County	2	7/25/2019	7/26/2019	Mill/Pave
Bar Harbor Ct	Orange	4	7/27/2019	7/31/2019	Pave
Primrose Ave	Orange	4	7/27/2019	7/31/2019	Pave
Highfield Dr	Orange	4	7/27/2019	7/31/2019	Pave
Blue Holly Dr	Orange	4	7/27/2019	7/31/2019	Pave
Crystal Valley Dr	Orange	4	7/27/2019	7/31/2019	Pave
Fawnwood Dr	Orange	4	7/27/2019	7/31/2019	Pave
Storm Haven Ct	Orange	4	7/27/2019	7/31/2019	Pave
Valley Chase Ct	Orange	4	7/27/2019	7/31/2019	Pave
Holderman Street	Orange	4	7/27/2019	7/31/2019	Pave