



2019 Delaware County Paving Program Schedule 8/1/19 through 8/17/19

Schedule subject to change do to weather conditions

Road	County/Twp	Duration (days)	Start	Finish	Notes
Bar Harbor Ct	Orange	1	8/1/2019	8/1/2019	Pave
Storm Haven Ct	Orange	1	8/1/2019	8/1/2019	Pave
Valley Chase Ct	Orange	1	8/1/2019	8/1/2019	Pave Intermediate
Crystal Valley Dr	Orange	1	8/1/2019	8/1/2019	Pave Intermediate
Crystal Valley Dr	Orange	1	8/2/2019	8/2/2019	Pave Surface
Fawnwood Dr	Orange	1	8/2/2019	8/2/2019	Pave
Valley Chase Ct	Orange	1	8/2/2019	8/2/2019	Pave Surface
Jewett Rd	Liberty	1	8/3/2019	8/3/2019	Pave Intermediate
Clark-Shaw Rd	Concord	1	8/5/2019	8/5/2019	Remove Concrete Drives
Chippenham Dr	Liberty	1	8/5/2019	8/5/2019	SAMI Fiber Interlayer
Hastings Ln	Liberty	1	8/5/2019	8/5/2019	Pave
Brighton Pl	Liberty	1	8/5/2019	8/5/2019	Pave
Weymouth Ave	Liberty	1	8/5/2019	8/5/2019	Pave
Owenfield Dr	Orange	2	8/6/2019	8/7/2019	Pave
Buxton Pl	Liberty	1	8/6/2019	8/6/2019	Pave
Bradford Ct	Liberty	1	8/6/2019	8/6/2019	Pave
Arnold Pl	Orange	1	8/6/2019	8/6/2019	Pave Intermediate
Clark-Shaw Rd	Concord	4	8/6/2019	8/9/2019	Widening and Stabilizaiton
Clark-Shaw Rd	Concord	1	8/10/2019	8/10/2019	Chip Seal
Clark-Shaw Rd	Concord	3	8/12/2019	8/14/2019	Pave
Primrose Ave	Orange	2	8/8/2019	8/9/2019	Pave Surface
Blue Holley Dr	Orange	2	8/8/2019	8/9/2019	Pave Surface
Holderman St	Orange	2	8/8/2019	8/9/2019	Pave Surface
Turfway Bend	Concord	1	8/9/2019	8/9/2019	
Regional Pl	Concord	1	8/9/2019	8/9/2019	
Griffiths Ln	Concord	1	8/9/2019	8/9/2019	
Wedgewood Blvd	Liberty	1	8/9/2019	8/9/2019	
Rivers End	Concord	1	8/9/2019	8/9/2019	
Jewett Rd	Liberty	1	8/10/2019	8/10/2019	Pave Surface
Whirlaway Circle	Concord	1	8/12/2019	8/12/2019	SAMI Fiber Interlayer
Turfway Bend	Concord	1	8/12/2019	8/12/2019	SAMI Fiber Interlayer
Griffiths Ln	Concord	1	8/12/2019	8/12/2019	SAMI Fiber Interlayer
Wedgewood Blvd	Liberty	1	8/12/2019	8/12/2019	SAMI Fiber Interlayer
Whirlaway Circle	Concord	1	8/15/2019	8/15/2019	Pave
Turfway Bend	Concord	1	8/15/2019	8/15/2019	Pave
Griffiths Ln	Concord	1	8/16/2019	8/16/2019	Pave
Rivers End	Concord	1	8/16/2019	8/16/2019	Pave
Wedgewood Blvd	Liberty	1	8/17/2019	8/17/2019	Pave