

ID	Task Name	Duration	Start	Finish	Tons	Township	Item	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	July 2014			1	2	3	4	5	6	7	8	9	10
1	Del County	63 days	Mon 6/16/14	Fri 9/12/14																																	
2	Pvmt Repair	17 days	Mon 6/16/14	Wed 7/9/14			Pvmt Repair																														
3	Kirkwood Dr.	7 days	Mon 6/16/14	Tue 6/24/14		Troy	Pvmt Repair																														
4	S. Section Line	7 days	Mon 6/16/14	Tue 6/24/14		County	Pvmt Repair																														
5	Moore	3 days	Wed 6/25/14	Fri 6/27/14		County	Pvmt Repair																														
6	Cook	3 days	Wed 6/25/14	Fri 6/27/14		Concord	Pvmt Repair																														
7	Turfway Bend Dr.	3 days	Wed 6/25/14	Fri 6/27/14		Concord	Pvmt Repair																														
8	Badenoch	3 days	Wed 6/25/14	Fri 6/27/14		Concord	Pvmt Repair																														
9	Rutherford	3 days	Wed 6/25/14	Fri 6/27/14		Liberty	Pvmt Repair																														
10	Hyatts	3 days	Mon 6/30/14	Wed 7/2/14		County	Pvmt Repair																														
11	Timberlake Dr.	3 days	Mon 6/30/14	Wed 7/2/14		Liberty	Pvmt Repair																														
12	West Orange	1 day	Thu 7/3/14	Thu 7/3/14		Liberty	Pvmt Repair																														
13	East Orange	1 day	Thu 7/3/14	Thu 7/3/14		Orange	Pvmt Repair																														
14	Alexander	2 days	Mon 7/7/14	Tue 7/8/14		Berkshire	Pvmt Repair																														
15	Golf Course	2 days	Mon 7/7/14	Tue 7/8/14		Berkshire	Pvmt Repair																														
16	Domigan	2 days	Mon 7/7/14	Tue 7/8/14		Berkshire	Pvmt Repair																														
17	3 B's & K	2 days	Mon 7/7/14	Tue 7/8/14		Berkshire	Pvmt Repair																														
18	Needles	1 day	Wed 7/9/14	Wed 7/9/14		Harlem	Pvmt Repair																														
19	Gorsuch	1 day	Wed 7/9/14	Wed 7/9/14		Harlem	Pvmt Repair																														
20	Robbins	1 day	Wed 7/9/14	Wed 7/9/14		Harlem	Pvmt Repair																														
144	SAMI	2.5 days	Fri 8/15/14	Tue 8/19/14			SAMI																														
21	Mill	29.5 days	Thu 7/17/14	Wed 8/27/14	SQYD		Mill																														
103	Single Chip	56 days	Mon 6/16/14	Wed 9/3/14	Sy Yd		Single Chip																														
176	Reclamation	11 days	Tue 8/19/14	Wed 9/3/14			Reclamation																														
47	Intermediate Chip	34.5 days	Fri 7/18/14	Fri 9/5/14	SqYD		Intermediate																														
65	Pave	46 days	Thu 7/10/14	Fri 9/12/14	TONS		Pave																														

ID	Task Name	Duration	Start	Finish																																August 2014										
					10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11									
1	Del County	63 days	Mon 6/16/14	Fri 9/12/14																																										
2	Pvmt Repair	17 days	Mon 6/16/14	Wed 7/9/14																																										
3	Kirkwood Dr.	7 days	Mon 6/16/14	Tue 6/24/14																																										
4	S. Section Line	7 days	Mon 6/16/14	Tue 6/24/14																																										
5	Moore	3 days	Wed 6/25/14	Fri 6/27/14																																										
6	Cook	3 days	Wed 6/25/14	Fri 6/27/14																																										
7	Turfway Bend Dr.	3 days	Wed 6/25/14	Fri 6/27/14																																										
8	Badenoch	3 days	Wed 6/25/14	Fri 6/27/14																																										
9	Rutherford	3 days	Wed 6/25/14	Fri 6/27/14																																										
10	Hyatts	3 days	Mon 6/30/14	Wed 7/2/14																																										
11	Timberlake Dr.	3 days	Mon 6/30/14	Wed 7/2/14																																										
12	West Orange	1 day	Thu 7/3/14	Thu 7/3/14																																										
13	East Orange	1 day	Thu 7/3/14	Thu 7/3/14																																										
14	Alexander	2 days	Mon 7/7/14	Tue 7/8/14																																										
15	Golf Course	2 days	Mon 7/7/14	Tue 7/8/14																																										
16	Domigan	2 days	Mon 7/7/14	Tue 7/8/14																																										
17	3 B's & K	2 days	Mon 7/7/14	Tue 7/8/14																																										
18	Needles	1 day	Wed 7/9/14	Wed 7/9/14																																										
19	Gorsuch	1 day	Wed 7/9/14	Wed 7/9/14																																										
20	Robbins	1 day	Wed 7/9/14	Wed 7/9/14																																										
144	SAMI	2.5 days	Fri 8/15/14	Tue 8/19/14																																										
21	Mill	29.5 days	Thu 7/17/14	Wed 8/27/14																																										
103	Single Chip	56 days	Mon 6/16/14	Wed 9/3/14																																										
176	Reclamation	11 days	Tue 8/19/14	Wed 9/3/14																																										
47	Intermediate Chip	34.5 days	Fri 7/18/14	Fri 9/5/14																																										
65	Pave	46 days	Thu 7/10/14	Fri 9/12/14																																										

